


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES  
FOR THE 2nd QUARTER, CALENDAR YEAR 2021**

**Municipality of Uson**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Modernization & Rehabilitation of LOM - Del Carmen, Uson	Del Carmen, Uson	3,901,600.00	May 12, 2014	Sept. 12, 2014	100%	3,789,100.00		Completed
2. Construction of Multi Purpose Drying Pavement	Buenavista	179,775.00			100%	179,775.00		Completed
3. Concreting of San Mateo - Mabini FMR	San Mateo-Mabini	6,033,150.00	30/03/2015		100%	5,971,546.65		Completed
4. DTI - BUB PROJECT	DA- Quezon, Uson	600,000.00			100%	600,000.00		Completed
5. Supplemental Feeding Program	All 35 Barangays	2,939,400.00			100%	2,939,400.00		Completed
6. Establishment of Food Terminal	San Ramon & Marce	367,200.00			100%	339,000.00		Completed
7. Provision of Fishing Gear	3 Coastal Barangays	80,325.00			100%	80,325.00		Completed
8. PAMANA Fund - Sustainable Livelihood Cattle Production Multiplier Farm	San Isidro, Uson	1,960,000.00			100%	1,960,000.00		Completed
9. PAMANA Fund - Concreting of Panisijan-Libertad FMR	Panisijan-Libertad	32,000,000.00	10/01/2016		100%	31,973,571.28		Completed but final tranche was not yet downloaded
10. Construction of Fish Landing	Armenia, Uson	2,850,000.00	04/05/2018		100%	2,563,548.00		Completed
11. Construction of Evacuation Center	Armenia, Uson	3,400,000.00	11/29/2016		100%	2,879,997.86		Completed

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
12. Construction of Level II Water System	San Vicente and San Isidro, Uson	6,900,000.00	11/29/2016		100%	5,936,797.77		Completed
13. Social Pension of Senior Citizen	All Barangays	8,313,000.00			100%	8,313,000.00		Completed
14. Concreting of Mongahay to Paguihaman FMR	Mongahay and Paguihaman	16,000,000.00	27/03/2017	22/12/2019	100%	16,000,000.00		Completed but final tranche was not yet downloaded
15. Improvement and Development Existing Water System	Poblacion	9,996,050.51	27/03/2017		100%	9,996,050.50		Completed
16. Women Crisis Center	Sto. Cristo, Uson	1,575,040.42	30/12/2017		100%	1,275,142.50		Completed
17. Multi Purpose Drying Pavement		600,000.00			100%	600,000.00		Completed
18. DOLE Fund for Kabuhayan Kits		500,000.00			100%	500,000.00		Completed
19. Primary Care Benefit (Philhealth)		696,050.00			20%	139,210.00		on going
20. ADM Fund		12,053,000.00			100%	12,053,000.00		Completed
21. AM Fund		6,605,828.00			100%	6,584,756.62		Completed
22. BFAR Balik Sigla sa Ilog at Lawa		200,000.00				188,020.93		Completed
23. Const. of Flat Bed Dyer		700,000.00			100%	630,000.00		Completed but 10% retention fee
24. PCSO Fund Assistance		100,000.00				100,000.00		on going
25. Social Amelioration Package(SAP)		36,725,000.00			100%	36,725,000.00		Completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**JERRY C. ESGANA**  
Municipal Accountant

  
**SALVADOR A. SANCHEZ**  
Municipal Mayor